EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drains and culverts at Hill side meadows Sai Nagara in ward no 03 Yelahanka Saatellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs 200.00 lakhs
4	Name of Contractor	M/s Technical Manager (west), KRIDL, Bangalore
5	Agreement no	EE/YNK.D/AG/114/2019-20, DT:02/11/2019
6	No and date under which work order issued	BBMP/EE/YNK.D/W.O/185/2019-20, DT:09/11/2019
7	Time limit rriginally fixed for completion	90days
8	Date of application by the contractor for granting	9|11|2019
9	Date of receipt of application in the Sub Division office	9|11|2019
10	Extension granted if any	
	I	Do. to covid-19, by BWSSB
	II	Sanitary and Sewerage pipeline work
11	Work carried out by the contractor during the original period stipulated in the contract	89%
12	Work carried out during 1st extension	11%
13	Work carries out during 2nd extension	

14	Time now applied for	293 days
15	Date of recommanding time 2nd extension	–
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	–
18	Probable time required for completion of remaining work	–
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Due to Delayed 2 BWSSB work & COVID-19 lockdown. No penalty Should be imposed

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Grams : "Water
e-Mail: eecmc2

No.
To,
Th
B